

## **Two week look ahead for Creciente Condominium Association**

**Weeks of: December 21, 2025 – January 3, 2026**

### **Monday 12/22/25 through Friday 12/26/25:**

- Collier Electric – continue installation of courtyard light bollards, continue running conduit for north parking lot light poles along perimeter fence
- Rise Landscaping – continue landscape plantings, grading on south side of south building
- Backbay – north storm drain replacement continued
- Stalzman-England – continue irrigation installation in courtyard, installation of irrigation sleeves throughout parking lot
- Trejo Construction – finishing thresholds at courtyard entrances, shower tower footer
- The site will be closed December 24<sup>th</sup>, 25<sup>th</sup>, 26<sup>th</sup> and 27<sup>th</sup>, reopening on December 29<sup>th</sup>

### **Monday 12/29/2025 through Friday 1/2/2026:**

- Collier Electric – continue installation of courtyard light bollards, continue running conduit for north parking lot light poles along perimeter fence
- Backbay – north storm drain replacement continued
- Stalzman-England – continue irrigation installation in courtyard, installation of irrigation sleeves throughout parking lot
- Rise Landscaping – continue landscape plantings
- Haley Ward – survey stakes for back of curb and curb elevation
- The site will be closed January 1<sup>st</sup>, 2<sup>nd</sup>, and 3<sup>rd</sup>, reopening on January 5th

### **Current week recap:**

- Backbay – completed south storm drain line replacement, began north storm drain replacement
- Rise Landscaping – delivered and installed 15 landscaping boulders, delivered and installed 18 palm trees (4 – Christmas palms, 2 – foxtail palms, 12 – sable palms)
- Collier Electric – ran electrical to southwest and east irrigation wells, installed conduit for parking lot light poles in south lot, installing conduit for north parking lot light poles
- Stalzman-England – continues installing irrigation throughout courtyard and around north/south buildings

\*\*\*Schedule and timeline may change due to delays and/or weather conditions\*\*\*