

Activity Sub-Activity	Past Week							Next Week							Following Week							COMMENTS/NOTES/POTENTIAL DELAYS		
	SU	MO	TU	WE	TH	FR	SA	SU	MO	TU	WE	TH	FR	SA	SU	MO	TU	WE	TH	FR	SA			
	12/28	12/29	12/30	12/31	1/1	1/2	1/3	1/4	1/5	1/6	1/7	1/8	1/9	1/10	1/11	1/12	1/13	1/14	1/15	1/16	1/17			
Roof drain line replacement																							Backbay Construction	
Roof drain fields (revision w/yard grates)																								Backbay Construction
Storm drain line replacement									X	X	X	X												Backbay Construction
Storm drain line curb/asphalt demo																								Backbay Construction
Curb pad prep (for new curb placement)									X	X														Backbay Construction
East lot rough grading									X	X	X	X	X			X	X	X	X	X				Backbay Construction (post storm drain - parking)
Demolition (walkways/grill pads)																								Mr. Palm
Palm tree/shrub removal (N & S lots)																								Mr. Palm
Removal of misc. items																								Mr. Palm
Safe off landscape electric																								Collier Electric
Locating ground boxes to existing lights sleeves/conduit/footer/bollards		X	X	X					X	X	X	X	X			X	X	X	X	X				Collier Electric
Underground utility locates																								Earth View
Roof drain line scope																								Earth View
Storm drain line scope																								Earth View
Installing sleeves for irrigation/drains																								Stalman-England
Courtyard drainage & irrigation									X	X	X	X	X			X	X	X	X	X				Stalman-England
Onsite meeting for irrigation/drainage																								Stalman-England
Plumbing repairs																								Franzese Plumbing
Shower tower line sleeves/water line																								Franzese Plumbing
Onsite meeting for misc. water lines																								Franzese Plumbing
Pool shower tower install				X																				Franzese Plumbing
Selective concrete demo on walkways																								Wildcat Renovations
Courtyard rough grade/walkway base rock																								Campion Landscaping & Grading
Courtyard grade stakes																								Haley Ward
Storm drain stakes																								Haley Ward
Storm structure elevation as-built																								Haley Ward
Curb elevation and back stakes			X	X																				Haley Ward
Pool house elevation certificate																								Haley Ward
Pool deck ext./curb top demo & repour																								J. Trejo Construction
Entrance threshold finish/shower footer																								J. Trejo Construction
Pool deck pavers																								Just Kruse Contracting
Tennis court demo																								Mor-Sports Group
Tennis court prep & rebuild																								Mor-Sports Group
Fencing and Gates																								Carter Fence Company
Onsite meeting for pool/W. prop. fence																								Carter Fence Company

