

## **Two week look ahead for Creciente Condominium Association**

**Weeks of: January 11, 2026 – January 24, 2026**

### **Monday 1/12/26 through Friday 1/16/26:**

- Collier Electric – running conduit for parking lot light poles
- Backbay – continue with north curb pad prep for curb layout, backfill and grade around curbing
- Stalzman-England – continue with courtyard drain install, install irrigation sleeves throughout parking lot
- Rise Landscaping – deliver and install phase 1 Sod
- Curb Systems – curb layout on north parking lot perimeter
- Just Kruse – continue east lot grilling pad paver grading and install, west beach access entrance paver install
- Haley Ward – north and south light pole reinstall location stakes
- Synergy – north and south light pole reinstall

### **Monday 1/19/26 through Friday 1/23/26:**

- Collier Electric – continue running conduit for parking lot light poles, installing tennis court light pole bases
- Backbay – continue backfilling and grading around new perimeter curbing, lay asphalt along new curbing to reopen parking spaces
- Stalzman-England – continue with courtyard drain install, install irrigation sleeves throughout parking lot
- Rise Landscaping – continue to install phase 1 plantings/Sod
- Carter Fence – west perimeter fence install
- Synergy – Complete parking light pole re-install

### **Current week recap:**

- Backbay – completed north storm drain replacement, completed south parking lot curb pad prep, began north parking lot curb pad prep
- Stalzman – England – completed irrigation on south side of south building, completed Sod sprinkler head install
- Rise Landscaping – completed phase 1 plant install, delivered and spread crushed shell/mulch throughout phase 1
- Collier Electric – continued to trace and run conduit for south parking lot light poles, delivered tennis court light pole bases for install, began pulling electrical wire to south parking lot light poles
- Franzese Plumbing – installed pool shower tower
- Haley Ward – onsite for curb survey, setting stakes/grades for curb and north storm drain as-builts
- Franzese Plumbing – onsite checking water pressure to shower tower (as per design)

\*\*\*Schedule and timeline may change due to delays and/or weather conditions\*\*\*